



Chambers Creek Regional
Wastewater Treatment Plant
EXPANSION PROJECT

TIMELINE

updated November 19, 2012

2012	
Fall	December: Site preparation.
2013	
Winter	<p>January:</p> <ul style="list-style-type: none"> • Begin construction of electrical service and maintenance storage building - Building D (ongoing through end of 2013). • Begin construction of new laboratory (ongoing through January 2014). <p>February:</p> <ul style="list-style-type: none"> • Begin construction of fueling facility (ongoing through May 2013).
Spring	<p>May:</p> <ul style="list-style-type: none"> • Begin expansion of operations building - Building A (ongoing through February 2014). <p>June:</p> <ul style="list-style-type: none"> • Begin mass excavation and utility relocation (ongoing through December 2013).
Summer	
Winter	<p>November:</p> <ul style="list-style-type: none"> • Begin construction of secondary clarifiers (ongoing through October 2014). <p>December:</p> <ul style="list-style-type: none"> • Begin construction of solids thickening building (ongoing through January 2015).
2014	
Winter	<p>January:</p> <ul style="list-style-type: none"> • Begin renovation of Biological Process Building (ongoing through February 2015). • Begin construction of digesters 4 & 5 and digester control building #2 (ongoing through August 2015). <p>February:</p> <ul style="list-style-type: none"> • Begin renovation of maintenance engineering building (ongoing through June 2014). • Begin renovation of operations building - Building A (ongoing through April 2014). • Begin construction of secondary clarifiers (ongoing through October 2014). <p>March:</p> <ul style="list-style-type: none"> • Begin construction of new aeration basins (ongoing through July 2015).
Spring	<p>June:</p> <ul style="list-style-type: none"> • Begin construction of reclaimed water facility (ongoing through March 2015).

	<ul style="list-style-type: none"> Begin construction of odor control at primary clarifiers (ongoing through May 2015).
Summer	<p>July:</p> <ul style="list-style-type: none"> Begin construction of standby generator area (ongoing through August 2014). <p>September:</p> <ul style="list-style-type: none"> Begin construction of maintenance warehouse - Building C(ongoing through July 2015).
Fall	<p>October:</p> <ul style="list-style-type: none"> Begin modifications of existing process control building #3 (ongoing through August 2015).
2015	
Winter	<p>March:</p> <ul style="list-style-type: none"> Begin modifications to existing process control building #1 (ongoing through August 2015).
Spring	<p>Late Spring:</p> <ul style="list-style-type: none"> Project work will be suspended due to U.S. Open golf tournament. Dates of play are June 18-21. Work stoppage may include time before and after the tournament.
Summer	
Fall	<p>October:</p> <ul style="list-style-type: none"> Begin conversion of existing aeration basins to equalization and anammox process facility (ongoing through May 2016). <p>November:</p> <ul style="list-style-type: none"> Begin modifications to existing control building #2 (ongoing through January 2016).
2016	
Winter	
Spring	
Summer	
Fall	<p>October:</p> <ul style="list-style-type: none"> Target for project completion